The latest Weekly Cycle Time Report is now available here (<u>https://sp.chorus.co.nz/report/fibre-cycle-time-management</u>). Median Cycle Time has breached MTT for the following areas, and remedial action is underway as outlined below.

Date	Week of 28 th September – 4 th October
	Blenheim
Location(s)	
Summary of impact	Blenheim is a typically low volume POI but has had a significant increase in incoming WIP. Blenheim has also faced resource
	challenges which are currently being explored by our local
	Service Company. The increase in resource in the area should
	increase order completion over the coming months but will also drive cycle time up as volume is worked through.
Current Cycle Time	Simple (22 orders) – 56 days
	Complex (2 orders) – 50 days
	Our best estimate is Blenheim will be back in band by the end of
Estimated Date of	November, subject to incoming volumes.
Resolution	
	Our local Service Company have added two crews over
Remedial Actions	September and will add a further crew from October 19 th to
Underway	support connect activity.

This is a general notification sent from the Chorus Service Events team. If you require further information about this report, please contact your Chorus Service Delivery Manager.

The latest Weekly Cycle Time Report is now available here (<u>https://sp.chorus.co.nz/report/fibre-cycle-time-management</u>). Median Cycle Time has breached MTT for the following areas, and remedial action is underway as outlined below.

Date	Week of 28 th September – 4 th October
	Christchurch / Riccarton
Location(s)	
	We had a high and unexpected influx of orders in this area
Summary of impact	which has caused cycle time to climb for simple and complex.
	We'll see throughput increase over the coming months as we
	work through this backlog
Current Cycle Time	Simple (32 orders) – 35 days
	Complex (5 orders) – 95 days
	Our best estimate is it will be back in band by the end of October
Estimated Date of	for simple orders
Resolution	
	We are currently onboarding three new crews to the Canterbury
Remedial Actions	area to manage the inflight WIP
Underway	

This is a general notification sent from the Chorus Service Events team. If you require further information about this report, please contact your Chorus Service Delivery Manager.

The latest Weekly Cycle Time Report is now available here (<u>https://sp.chorus.co.nz/report/fibre-cycle-time-management</u>). Median Cycle Time has breached MTT for the following areas, and remedial action is underway as outlined below.

Date	Week of 28 th September – 4 th October
	Greymouth
Location(s)	
	Some orders have had to be held back as we've transitioned
Summary of impact	service companies in this location from Electronet to UCG. We'll
	now see action against these orders resume and volume of
	completed orders will climb in the West Coast
Current Cycle Time	Simple (20 orders) – 23 days
	Complex (4 orders) – 78 days
	Our best estimate is it will be back in band end of November
Estimated Date of	
Resolution	
	There is close monitoring of location and WIP by management of
Remedial Actions	both Chorus and UCG. Resumption of order completion should
Underway	drive cycle time down in this area.

This is a general notification sent from the Chorus Service Events team. If you require further information about this report, please contact your Chorus Service Delivery Manager.

The latest Weekly Cycle Time Report is now available here (<u>https://sp.chorus.co.nz/report/fibre-cycle-time-management</u>). Median Cycle Time has breached MTT for the following areas, and remedial action is underway as outlined below.

Date	Week of 28 th September – 4 th October
	Invercargill
Location(s)	
	The incoming WIP volume is Invercargill is low. The lower
Summary of impact	incoming volume combined with Augmentation work delay, over
	the Covid period is driving the median cycle time up. The aged
	order profile is tracking down overall.
Current Cycle Time	Simple (50 orders) – 16 days
	Complex (5 orders) – 74 days
	Our best estimate is it will take until mid-October before the
Estimated Date of	cycle time for this POI is back in band
Resolution	
	We'll continue to work through the backlog of Augmentation
Remedial Actions	work in the Invercargill POI and this should result in cycle time
Underway	reducing over the coming months.

This is a general notification sent from the Chorus Service Events team. If you require further information about this report, please contact your Chorus Service Delivery Manager.

The latest Weekly Cycle Time Report is now available here (<u>https://sp.chorus.co.nz/report/fibre-cycle-time-management</u>). Median Cycle Time has breached MTT for the following areas, and remedial action is underway as outlined below.

Date	Week of 28 th September – 4 th October
	Nelson
Location(s)	
	Nelson has had an increase in incoming volume across simple
Summary of impact	and complex WIP and our local service company are looking at
	resourcing options and process improvements to drive orders
	through to completed. The Complex WIP profile is currently in a
	good position but progress is required against the backlog.
Current Cycle Time	Simple (50 orders) – 40 days
	Complex (11 orders) – 76 days
	Our best estimate is Nelson will be back in band by the end of
Estimated Date of	October, subject to incoming volumes.
Resolution	
	Our local Service Company are in the process of
Remedial Actions	recruiting/onboarding resource for connect activity in the Nelson
Underway	area. They will then try bringing orders forward with this
	capacity, which might temporarily drive cycle time up.

This is a general notification sent from the Chorus Service Events team. If you require further information about this report, please contact your Chorus Service Delivery Manager.